



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	1 of 33



• Passion With Perfection • Engineers With Dreams •

INSTALLATION QUALIFICATION FOR DYNAMIC PASS BOX

PROJECT: NEW HOTLAB AT SUBANG JAYA MEDICAL
CENTRE, SUBANG JAYA, SELANGOR DARUL EHSAN.

APPROVAL OF PROTOCOL

Signatures below signify that both vendor and client have read, understand, and agree with the content of this document. Approval of protocol must be granted by both parties before its execution.

This document was prepared and approved by the below representatives from Lufter Sdn. Bhd.

Name	Job Title or Role	Signature	Date (dd-mmm-yyyy)
Authored by: Wong Peng Peng	Validation Executive		17-Oct-2022
Reviewed by: Ahmad Aslam	Assistant Manager		17-Oct-2022
Reviewed by: Koh Soon Yong	Project Manager		17-Oct-2022

By signing below, Subang Jaya Medical Centre confirms that all their requirements for this project have been reflected in this document.

Name	Job Title or Role	Signature	Date (dd-mmm-yyyy)
Reviewed by: Quek Kiat Hoi	Deputy Chief Pharmacist		11-Nov-2022
Reviewed by:		N/A	
Approved by: Steven	Manager		21 Nov 2022

This information contained herein this document is confidential & property of LUFTER SDN. BHD. and SUBANG JAYA MEDICAL CENTRE. No part of this documentation may be reproduced, transmitted in any forms or means, electronically or mechanically, including, without limitation, copying, photocopying and recording, for any purpose without the express written permission of LUFTER SDN. BHD. or SUBANG JAYA MEDICAL CENTRE. Violation of this prohibition shall be subjected to legal enforcement.



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	2 of 33

TABLE OF CONTENTS

1.0	REFERENCE DOCUMENTS	3
2.0	VERSION HISTORY	3
3.0	INTRODUCTION AND SCOPE	3
4.0	PURPOSE	3
5.0	ROLES & RESPONSIBILITY	4
6.0	ABBREVIATIONS.....	4
7.0	SYSTEM DESCRIPTION	5
7.1	Dynamic Passbox	5
7.2	Dynamic Passbox Specification.....	5
8.0	TEST SHEETS	6
9.0	SYSTEM BOUNDARIES	6
10.0	TESTING RATIONALE.....	7
11.0	SUMMARY OF TEST	27
12.0	TEST INSTRUMENT RECORD	28
13.0	SIGNATURE RECORD	28
14.0	INTERIM APPROVAL	29
15.0	POST-EXECUTION APPROVAL	30
16.0	DEVIATION LIST	31
17.0	LIST OF ATTACHMENTS	33

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	3 of 33

1.0 REFERENCE DOCUMENTS

No.	Document No.	Document Title
1.	L-SJMC02-HTL-VD-URS-R00	User Requirement Specification - New Hotlab at Subang Jaya Medical Centre, Subang Jaya, Selangor Darul Ehsan.
2.	L-SJMC02-HTL-VD-DQ-R00	Design Qualification, New Hotlab at Subang Jaya Medical Centre, Subang Jaya, Selangor Darul Ehsan.

2.0 VERSION HISTORY

Revision No.	Date	Revised By	Reason for Revision
00	21 NOV 2022	Peng Peng	New

3.0 INTRODUCTION AND SCOPE

This document qualifies the dynamic passbox installation for the New Hotlab within the Subang Jaya Medical Centre, Subang Jaya, Selangor Darul Ehsan. Dynamic passbox to be in compliance with the principle of American Society of Heating, Refrigerating and Air-Conditioning Engineers (ASHRAE), PIC/S Guide to Good Manufacturing Practice for Medicinal Products, PIC/S Guide to Good Practices for the Preparation of Medicinal Products in Healthcare Establishments. The system has been assessed and categorized as "Direct Impact".

4.0 PURPOSE

This document is created to justify that the critical components have been installed as per the requirements in the design qualification and all necessary supporting documents are in place.



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	4 of 33

5.0 ROLES & RESPONSIBILITY

The following personnel have been designated to prepare, execute, review and approve the protocol.

Company	Job Title	Responsibility
Subang Jaya Medical Centre	Client Representative	To review the IQ protocol/report. To provide approval to the submitted IQ protocol/ report. To review vendor's specification against the approved quotation. To provide approval to the submitted documents. To ensure all relevant technical specifications in vendor's documents are correct. To verify and approve all results of the IQ report.
Lufte Sdn. Bhd.	Validation Executive Project Manager Project Engineer	To prepare the IQ protocol. To execute qualification according to approved protocol.

6.0 ABBREVIATIONS

No.	Term/Abbreviation	Definition
1.	A/C	Acceptance Criteria
2.	AHU	Air Handling Unit
3.	ASHRAE	American Society of Heating, Refrigerating, and Air-Conditioning Engineers
4.	Cert	Certificate
5.	C/W	Come With
6.	D	Depth
7.	DPB	Dynamic Passbox
8.	DQ	Design Qualification
9.	H	Height
10.	HEPA	High-Efficiency Particulate Air
11.	IQ	Installation Qualification
12.	NC	Not Controlled
13.	No	Number
14.	PIC/S	Pharmaceutical Inspection Co-Operation Scheme
15.	Ref	Reference
16.	t	Thickness
17.	URS	User Requirement Specification
18.	W	Width

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	5 of 33

7.0 SYSTEM DESCRIPTION

7.1 Dynamic Passbox

Three (3) units of dynamic passbox are installed to protect the controlled environment from being polluted while the transfer of a material take place. The dynamic passbox is fitted with primary G2 filters (washable) at the side return and bottom return, whereas one (1) unit of fan filter unit is fitted with HEPA filter grade H13 to prevent cross contamination.

In addition, the dynamic passbox has an electromagnetic interlocking system to prevent both doors to be opened at the same time and also to prevent the cross contamination. Indicator lamp is installed at both side of the dynamic passbox to indicate if any door is open. When the dynamic passbox is locked, the red color indicator lamp will appear. In another condition, the green color indicator lamp will appear while the door is opened. The dynamic passbox also equipped with electrical buzzer for communication purposes in between two areas. The external casing of dynamic passbox is constructed of electrogavanised come with epoxy powder coated.

Dynamic passbox located at Radioiodine adjacent to NM-202 Inject 1 equipped with additional 2mm(t) lead sheet laminated at one side of the dynamic passbox.

7.2 Dynamic Passbox Specification

Description	Specification
Location	DPB1: Radioiodine adjacent to Decay Room DPB2: Clean Corridor adjacent Component Prep. Room DPB3: Radioiodine adjacent to NM-202 Inject 1
Material of Construction	1. External casing: Electrogavanised c/w Epoxy Powder Coated 2. Internal casing: Stainless Steel 304 – 4B Finished
Dimension	1. Internal size: 350mm(W) x 700mm(D) x 450mm(H) 2. External size: 650mm(W) x 790mm(D) x 1250mm(H)
Color	White SG
Window	5mm(t) Clear Acrylic Sheet
Filtration	1. G2 Primary Filter (Washable) - 2 pieces (Side Return & Bottom Return) 2. Fan Filter Unit (H13) - 1 unit
Locking System	Electromagnetic Interlocking System
Release Button	LED ring flat type push button (release door)
Communication	Electric buzzer c/w flat type stainless steel button
Indicating Light	Red – Locked Condition
	Green – Opened Condition

Table 1: Specification for Dynamic Passbox

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	6 of 33

8.0 TEST SHEETS

This section details the checks to be carried out in support of the system.

A/C Ref.	Test Sheet Title	Test No.
1	Design - Design Documentation Record (General)	IQ-01
2	Dynamic Passbox Features Verification	IQ-02
3	Documentation Verification - Calibration Verification Record	IQ-03
4	Documentation Verification-Filter Grade Certification	IQ-04
5	Installation Verification - HEPA Filter Installation	IQ-05
6	Installation Verification (System) - Installation Against Drawing	IQ-06
7	Installation Verification – Dynamic Passbox Installation	IQ-07
8	Support - Change Control Record	IQ-08

9.0 SYSTEM BOUNDARIES

The installation qualification covers at the minimum the following equipment/components:

- Dynamic Passbox



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	7 of 33

10.0 TESTING RATIONALE

Ref.	Acceptance Criteria	Rationale
1	Approved system design documentation is available.	To provide documented evidence that all required design documentation(s) are available and has been approved by the relevant parties.
2	The data on all features of dynamic passbox is consistent with the design specification.	To provide documented evidence that the data on features requirements conforms to the design specification.
3	A valid calibration certificate is available for all critical instruments to prove that these instruments have been calibrated.	To provide documented evidence that all critical instruments have been calibrated.
4	Filter efficiency certification is available for all HEPA filters to prove their efficiencies are up to the design requirements.	To provide documented evidence that all HEPA filters conforms to their target efficiency and are able to satisfy the design requirements.
5	HEPA filters of the correct grade have been installed and are their efficiencies are not compromised during the installation process.	To provide documented evidence that all HEPA filters are able to perform as per the design requirement upon installation.
6	The installation of all mechanical work is as per the approved design layout.	To provide documented evidence that the mechanical work has been installed according to the approved design layout.
7	The construction of dynamic passbox installation complies with the safety standard.	To provide documented evidence to proof the safety of dynamic passbox installation.
8	Records for all changes made to the system throughout the execution of this checking procedure are available and further tests required after the changes made have been conducted.	To provide documented records of all changes made to the system upon installation.

Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2022 8 of 33
----------------------------	--	----------------------	---------------------------------	---------------------------------	------------------------

Title: Design – Design Documentation Record (General) **Test No:** IQ-01

Objective:

To provide documented evidence that all required design documentation(s) are available and has been approved by the relevant parties.

Pre-requisites:

All documents should be reviewed and approved.

Method:

Record details of the design documentation; include the document reference, title, version, and status and approval date.

Acceptance Criteria:

Approved system design documentation is available.

Results:

Document Type	Document Ref.	Document Title	Document Version	Document Status	Approval Date	Verified By (Initial & Date)
Validation	L-SJMC02-HTL-VD-DQ	Design Qualification	01	Approved	24 Aug 2022	SA 10-Feb-2023

Comments/Deviations/Supporting Documentation:

NIL

Overall Test Outcome (PASS/FAIL)

Verified By (Signature):

Date:

13-Feb-2023.

Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2022 9 of 33
Title:		Dynamic Passbox Features Verification			
Objective: To provide documented evidence that the data on features requirements conforms to the design specification.					
Method: Check the dynamic passbox and compare against the design specification.					
Acceptance Criteria: The data on all features of dynamic passbox is consistent with the design specification.					
		Test No: IQ-02			

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	27 NOV 2022
		Rev. No.	00	Total Page(s)	10 of 33

Title:	Dynamic Passbox Features Verification	Test No: IQ-02
---------------	--	-----------------------

Results:

Equipment Name	Design Specification	Acceptance Criteria	Actual	Conformity (Yes/No)	Verified By (Initial & Date)
Dynamic Passbox 1 (DPB1)	Material (External)	Electrogalvanized c/w Epoxy Powder Coated	Electrogalvanized c/w Epoxy Powder Coated	Yes/No	13-Feb-2023
	Material (Internal)	Stainless Steel 304 4B finished	Stainless Steel 304 4B finished	Yes/No	13-Feb-2023
	Fan Filter Unit Model	Clean Flow F	Clean Flow F	Yes/No	13-Feb-2023
	Fan Filter Unit Brand	JAF	JAF	Yes/No	13-Feb-2023
	Fan Serial Number	* record at site	PO SA 22120007-002	Yes/No	13-Feb-2023
	HEPA Filter Grade	H13	H13	Yes/No	13-Feb-2023
	Primary Filter Grade	G2	G2	Yes/No	13-Feb-2023
	PAO Test Port	Available	Available	Yes/No	13-Feb-2023
	Differential Pressure Model for HEPA Filter	Minihelic Differential Pressure Gauge	Minihelic Differential Pressure Gauge	Yes/No	13-Feb-2023
	Light Indicator	Green, Red, Yellow	Green, Red, Yellow	Yes/No	13-Feb-2023
	Power Source (v/p/f)	230/1/50	230/1/50	Yes/No	13-Feb-2023
	Dimension	Width = 350 mm	350 mm	Yes/No	13-Feb-2023
		Depth = 700 mm	700 mm	Yes/No	13-Feb-2023
	External	Height = 450 mm	450 mm	Yes/No	13-Feb-2023
		Width = 650 mm	650 mm	Yes/No	13-Feb-2023
		Depth = 790 mm	790 mm	Yes/No	13-Feb-2023
		Height = 1250 mm	1250 mm	Yes/No	13-Feb-2023

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	11 of 33

Title:		Dynamic Passbox Features Verification			Test No: IQ-02	
Equipment Name	Design Specification	Acceptance Criteria	Actual	Conformity (Yes/No)	Verified By (Initial & Date)	
Dynamic Passbox 2 (DPB2)	Material (External)	Electrogalvanized c/w Epoxy Powder Coated	Electrogalvanized c/w Epoxy Powder Coated	Yes/No	13-Feb-2023	
	Material (Internal)	Stainless Steel 304 4B finished	Stainless Steel 304 4B finished	Yes/No	13-Feb-2023	
	Fan Filter Unit Model	Clean Flow F	Clean Flow F	Yes/No	13-Feb-2023	
	Fan Filter Unit Brand	JAF	JAF	Yes/No	13-Feb-2023	
	Fan Serial Number	* record at site	PO SA 22120007-003	Yes/No	13-Feb-2023	
	HEPA Filter Grade	H13	H13	Yes/No	12-Feb-2023	
	Primary Filter Grade	G2	G2	Yes/No	13-Feb-2023	
	PAO Test Port	Available	Available	Yes/No	13-Feb-2023	
	Differential Pressure Model for HEPA Filter	Minihelic Differential Pressure Gauge	Minihelic Differential Pressure Gauge	Yes/No	13-Feb-2023	
	Light Indicator	Green, Red, Yellow	Green, Red, Yellow	Yes/No	13-Feb-2023	
	Power Source (v/p/f)	230/1/50	230 / 1 / 50	Yes/No	13-Feb-2023	
	Dimension	Internal	Width = 350 mm	350 mm	Yes/No	13-Feb-2023
			Depth = 700 mm	700 mm	Yes/No	13-Feb-2023
			Height = 450 mm	450 mm	Yes/No	13-Feb-2023
	External	External	Width = 650 mm	650 mm	Yes/No	13-Feb-2023
			Depth = 790 mm	790 mm	Yes/No	13-Feb-2023
			Width = 1250 mm	1250 mm	Yes/No	13-Feb-2023



• Passion With Perfection • Engineers With Dreams •

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	12 of 33

Title:		Dynamic Passbox Features Verification			Test No: IQ-02	
Equipment Name	Design Specification	Acceptance Criteria	Actual	Conformity (Yes/No)	Verified By (Initial & Date)	
Dynamic Passbox 3 (DPB3)	Material (External)	Electrogalvanized c/w Epoxy Powder Coated	Electrogalvanized c/w Epoxy Powder Coated	Yes/No	✓ 13-Feb-2023	
	Material (Internal)	Stainless Steel 304 4B finished	Stainless Steel 304 4B finished	Yes/No	✓ 13-Feb-2023	
	Fan Filter Unit Model	Clean Flow F	Clean Flow F	Yes/No	✓ 13-Feb-2023	
	Fan Filter Unit Brand	JAF	JAF	Yes/No	✓ 13-Feb-2023	
	Fan Serial Number	* record at site	PO SA 2212 0007 - 001	Yes/No	✓ 13-Feb-2023	
	HEPA Filter Grade	H13	H13	Yes/No	✓ 13-Feb-2023	
	Primary Filter Grade	G2	G2	Yes/No	✓ 13-Feb-2023	
	PAO Test Port	Available	Available	Yes/No	✓ 13-Feb-2023	
	Differential Pressure Model for HEPA Filter	Minihelic Differential Pressure Gauge	Minihelic Differential Pressure Gauge	Yes/No	✓ 13-Feb-2023	
	Light Indicator	Green, Red, Yellow	Green, Red, Yellow	Yes/No	✓ 13-Feb-2023	
	Power Source (v/p/f)	230/1/50	230/1/50	Yes/No	✓ 13-Feb-2023	
	Dimension	Internal	Width = 350 mm	350 mm	Yes/No	✓ 13-Feb-2023
			Depth = 700 mm	700 mm	Yes/No	✓ 13-Feb-2023
			Height = 450 mm	450 mm	Yes/No	✓ 13-Feb-2023
	External	External	Width = 650 mm	650 mm	Yes/No	✓ 13-Feb-2023
			Depth = 790 mm	790 mm	Yes/No	✓ 13-Feb-2023
			Height = 1250 mm	1250 mm	Yes/No	✓ 13-Feb-2023

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022 13 of 33
		Rev. No.	00	Total Page(s)	

Title:	Dynamic Passbox Features Verification	Test No: IQ-02
---------------	--	-----------------------

Comments/Deviations/Supporting Documentation:
 Nil

Overall Test Outcome (PASS/FAIL)	Verified By (Signature): 	Date: 13 - Feb. 2023.
----------------------------------	---	--------------------------

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	14 of 33

Title: Documentation Verification – Calibration Verification Record **Test No: IQ-03**

Objective:
 To provide documented evidence that all critical instruments have been calibrated.

Pre-requisites:
 Device Catalogues should be provided at the attachment section.

Method:
 Review calibration certification available for each of the critical instruments; note the calibration certificate reference, calibration frequency and calibration due date.

Acceptance Criteria:
 A valid calibration certificate is available for all critical instruments to prove that these instruments have been calibrated.

Results:

Instrument Ref.	Instrument Description	Room/Location	Calibration Frequency	Calibration Date	Calibration Due Date	Calibration Ref./Serial No.	Verified By (Initial & Date)
DPG-DPB-01	Dwyer Minihelic Differential Pressure Gauge: 0-500 Pa Model: 2-5000-500PA	Dynamic Passbox 1 (DPB1)	Yearly	17-Jan-2023	17-Jan-2024	CTP 1235-23	HA 13-Feb-2023
DPG-DPB-02	Dwyer Minihelic Differential Pressure Gauge: 0-500 Pa Model: 2-5000-500PA	Dynamic Passbox 2 (DPB2)	Yearly	17-Jan-2023	17-Jan-2024	CTP 1232-23	HA 13-Feb-2023
DPG-DPB-03	Dwyer Minihelic Differential Pressure Gauge: 0-500 Pa Model: 2-5000-500PA	Dynamic Passbox 3 (DPB3)	Yearly	17-Jan-2023	17-Jan-2024	CTP 1236-23	HA 13-Feb-2023

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	13 of 33

Title:	Documentation Verification – Calibration Verification Record	Test No: IQ-03
---------------	---	-----------------------

Comments/Deviations/Supporting Documentation:

Refer to Calibration Certificate (Hardware Documents)

Overall Test Outcome (PASS/FAIL)	Verified By (Signature): 	Date: 13 - Feb - 2023.
----------------------------------	---	---------------------------



• Passion With Perfection • Engineers With Dreams •

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date
		Rev. No.	00	Total Page(s)
		21 NOV 2022		
		16 of 32		

Title:	Documentation Verification – Filter Grade Certification	Test No: IQ-04
---------------	--	-----------------------

Objective/Purpose:

To provide documented evidence that all HEPA filters conforms to their target efficiency and are able to satisfy the design requirements.

Pre-requisites:

System design reviews have been completed.

Method:

For each filter referenced below, ensure a fully valid filter efficiency certificate is available.

Acceptance Criteria:

Filter efficiency certification is available for all HEPA filters to prove their efficiencies are up to the design requirements.

Results:

Equipment Name	HEPA Filter ID Tag No.	Acceptance Criteria		As Found		Verified By (Initial & Date)
		Grade & Type		Serial No.	Cert. Ref.	
Dynamic Passbox 1 (DPB1)	HF-DPB-01	JAF 295 X 595 X 69 mm Grade H13	JAF 295 x 595 x 69 mm Grade H13	J0586620	JVU2 - AH3 - 29559569 - N22 - p2	 13-Feb-2023
Dynamic Passbox 2 (DPB2)	HF-DPB-02	JAF 295 X 595 X 69 mm Grade H13	JAF 295 x 595 x 69 mm Grade H13	J0586621	JVU2 - AH3 - 29559569 - N22 - p2	 13-Feb-2023
Dynamic Passbox 3 (DPB3)	HF-DPB-03	JAF 295 X 595 X 69 mm Grade H13	JAF 295 x 595 x 69 mm Grade H13	J0586622	JVU2 - AH3 - 29559569 - N22 - p2	 13-Feb-2023

Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2022 17 of 33
Title:		Documentation Verification – Filter Grade Certification			
Comments/Deviations/Supporting Documentation: Refer to Filter Inspection Report (Hardwar Documents)					
Overall Test Outcome (PASS/FAIL)		Verified By (Signature): 		Date: 13 - Feb - 2023.	

Test No: IQ-04

Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2022 18 of 33
Title:	Installation Verification – HEPA Filter Installation				
Objective/Purpose:	To provide documented evidence that all HEPA filters are able to perform as per the design requirement upon installation.				
Pre-requisites:	Certificates of conformity for HEPA filters indicate compliance with design specification.				
Method:	1. Initiate the system shutdown procedure and confirm electrical isolation. Identify HEPA filter(s) to be installed. Clean filter housing with alcohol taking care to remove all dust and dirt. Allow to dry. 2. To install a new filter, invert box so filter falls from box, minimising physical contact. Record unique reference number and visually inspect filter for any damage. If a test certificate is included, attach this to report. Take filter to housing, remove from bag and carefully smear a thin layer of grease around it to assist insertion. Taking care not to touch the filter media, insert into housing and tighten into place. 3. Repeat steps 1 and 2 for subsequent HEPA filters. Once all HEPA filters have been installed, start-up system and record clean filter pressure drops for information (do this after the air flow design has been achieved).				
Acceptance Criteria:	HEPA filters of the correct grade have been installed and their efficiencies are not compromised during the installation process.				



• Passion With Perfection • Engineers With Dreams •

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	19 of 33

Title: Installation Verification – HEPA Filter Installation

Test No: IQ-05

Results:

Equipment Name	HEPA Filter Ref.	Acceptance Criteria		Actual Result		Initial & Date
		HEPA Filter Grade		HEPA Filter Grade	Visual Inspection Satisfactory (Yes/No)	
Dynamic Passbox 1 (DPB1)	HF-DPB-01	JAF 295 X 595 X 69 mm Grade H13		JAF 295 X 595 X 69 mm Grade H13	<u>Yes</u> /No	<u>Yes</u> 13-Feb-2023
Dynamic Passbox 2 (DPB2)	HF-DPB-02	JAF 295 X 595 X 69 mm Grade H13		JAF 295 X 595 X 69 mm Grade H13	<u>Yes</u> /No	<u>Yes</u> 13-Feb-2023
Dynamic Passbox 3 (DPB3)	HF-DPB-03	JAF 295 X 595 X 69 mm Grade H13		JAF 295 X 595 X 69 mm Grade H13	<u>Yes</u> /No	<u>Yes</u> 13-Feb-2023


21 NOV 2022

Installation Qualification	Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	20 of 33
----------------------------	----------------------	---------------------------------	---------------------------------	----------

Title:	Test No: IQ-05
---------------	-----------------------

Comments/Deviations/Supporting Documentation:

Refer to Filter inspection Report (Hawdower Documents)

Overall Test Outcome (PASS/FAIL)	Verified By (Signature):	Date:
		13 - Feb - 2023.

Installation Qualification	Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2022 21 of 33
----------------------------	----------------------	---------------------------------	---------------------------------	-------------------------

Title:	Installation Verification (System) – Installation Against Drawing	Test No: IQ-06
---------------	--	-----------------------

Objective:

To provide documented evidence that the mechanical work has been installed according to the approved design layout.

Pre-requisites:

Approved as-built drawing should be attached.

Method:

1. Take a copy of the required drawings to be verified and record the revision numbers in the results table.
2. Compare the drawing against the installation and mark the drawing to clearly indicate areas or items that are correct, that are incorrect and items that could not be verified.
3. Identify the marked-up copy of the drawing with the protocol and test reference then sign and date.

Acceptance Criteria:

The installation of all mechanical work is as per the approved design layout.

Results:


Drawing Title	Ref. No.	Revision No.	Conformity (Yes/No)	Verified By (Initial & Date)
Furniture Layout	L SJMC02 HTL DA IFD 06	00	Yes/No	HA 13-Feb-2023.
			Yes/No	
	N/A		Yes/No	
	HA 13-Feb-2023.		Yes/No	
			Yes/No	
			Yes/No	

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	22 of 33

Title:	Installation Verification (System) – Installation Against Drawing	Test No: IQ-06
---------------	--	-----------------------

Comments/Deviations/Supporting Documentation:

Refer to attachment

Overall Test Outcome (PASS/FAIL)		Verified By (Signature):	Date:
			13 - Feb - 2023


Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DPB-01 00	Effective Date Total Page(s)	21 NOV 2023 23 of 33
Title: Installation Verification – Dynamic Passbox Installation					
Objective: To provide documented evidence to proof the safety of dynamic passbox installation.					
Pre-requisites: None					
Method/Acceptance Criteria/Results: The construction of dynamic passbox installation complies with the safety standard.					
Equipment Name	Test Method	Acceptance Criteria	Conformity (Yes/No)	Verified By (Initial & Date)	
Dynamic Passbox 1 (DPB1)	Verify power supplies of dynamic passbox.	Power supplies of the dynamic passbox are connected.	Yes/No	13-Feb-2023	
	Verify the condition of the dynamic passbox.	Ensure that no material is present in the dynamic passbox and both the doors of dynamic passbox are closed.	Yes/No	13-Feb-2023	
	Verify the condition of the interlocking door.	Interlocking of door is properly working.	Yes/No	13-Feb-2023	
	Verify that condition of the buzzer and indicator light.	Buzzer and indicator light are properly working.	Yes/No	13-Feb-2023	
	Verify that the timer for the blower fan is installed.	Blower fan timer is installed.	Yes/No	13-Feb-2023	
Dynamic Passbox 2 (DPB2)	Verify power supplies of dynamic passbox.	Power supplies of the dynamic passbox are connected.	Yes/No	13-Feb-2023	
	Verify the condition of the dynamic passbox.	Ensure that no material is present in the dynamic passbox and both the doors of dynamic passbox are closed.	Yes/No	13-Feb-2023	
	Verify the condition of the interlocking door.	Interlocking of door is properly working.	Yes/No	13-Feb-2023	
	Verify that condition of the buzzer and indicator light.	Buzzer and indicator light are properly working.	Yes/No	13-Feb-2023	
	Verify that the timer for the blower fan is installed.	Blower fan timer is installed.	Yes/No	13-Feb-2023	

Installation Qualification		Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
		Rev. No.	00	Total Page(s)	24 of 33


Title: Installation Verification – Dynamic Passbox Installation			Test No: IQ-07	
Equipment Name	Test Method	Acceptance Criteria	Conformity (Yes/No)	Verified By (Initial & Date)
Dynamic Passbox 3 (DPB3)	Verify power supplies of dynamic passbox.	Power supplies of the dynamic passbox are connected.	Yes / No	13-Feb-2023
	Verify the condition of the dynamic passbox.	Ensure that no material is present in the dynamic passbox and both the doors of dynamic passbox are closed.	Yes / No	13-Feb-2023
	Verify the condition of the interlocking door.	Interlocking of door is properly working.	Yes / No	13-Feb-2023
	Verify that condition of the buzzer and indicator light.	Buzzer and indicator light are properly working.	Yes / No	13-Feb-2023
	Verify that the timer for the blower fan is installed.	Blower fan timer is installed.	Yes / No	13-Feb-2023

Comments/Deviations/Supporting Documentation:

NIL

Overall Test Outcome (PASS/FAIL)	Verified By (Signature):	Date:
		13-Feb-2023

[illegible]

Installation Qualification		Doc. No. Rev. No.	L-SJMC02-HTL-VD-IQ-DBB-01 00	Effective Date Total Page(s)	21 NOV 2022 26 of 33
Title:		Support – Change Control Record			
Comments/Deviations/Supporting Documentation:					
NIL					
Overall Test Outcome (PASS/FAIL)		Verified By (Signature):		Date:	
				13 - Feb - 2023.	

Test No: IQ-08

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	27 of 33

11.0 SUMMARY OF TEST

This section, detailing system specific Acceptance Criteria (A/C), should be completed following a review of the test sheets, within Section 9, and supporting data, contained within the referenced project files.

Design

A/C Ref.	Acceptance Criteria (A/C)	A/C Met? (Yes/No)	Deviation Ref.	Initial & Date
1	Approved system design documentation is available.	Yes	N/A	HA 13-Feb-2023
2	The data on all features of dynamic passbox is consistent with the design specification.	Yes	N/A	HA 13-Feb-2023
3	A valid calibration certificate is available for all critical instruments to prove that these instruments have been calibrated.	Yes	N/A	HA 13-Feb-2023

Documentation

A/C Ref.	Acceptance Criteria (A/C)	A/C Met? (Yes/No)	Deviation Ref.	Initial & Date
4	Filter efficiency certification is available for all HEPA filters to prove their efficiencies are up to the design requirements.	Yes	N/A	HA 13-Feb-2023
5	HEPA filters of the correct grade have been installed and are their efficiencies are not compromised during the installation process.	Yes	N/A	HA 13-Feb-2023

Installation

A/C Ref.	Acceptance Criteria (A/C)	A/C Met? (Yes/No)	Deviation Ref.	Initial & Date
6	The installation of all mechanical work is as per the approved design layout.	Yes	N/A	HA 13-Feb-2023
7	The construction of dynamic passbox installation complies with the safety standard.	Yes	N/A	HA 13-Feb-2023

Additional

A/C Ref.	Acceptance Criteria (A/C)	A/C Met? (Yes/No)	Deviation Ref.	Initial & Date
8	Records for all changes made to the system throughout the execution of this checking procedure are available and further tests required after the changes made have been conducted.	Yes	N/A	HA 13-Feb-2023



21 NOV 2022

12.0 TEST INSTRUMENT RECORD

A record of all test instruments used during Installation Qualification, ensuring all instruments have valid calibration certificates.

NA
13-Feb-2023

13.0 SIGNATURE RECORD

A record of all key personnel(s) involved in the completion of the Installation Qualification.

N/A
~~HA~~
10-Feb-2023



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2017
	Rev. No.	00	Total Page(s)	29 of 33

14.0 INTERIM APPROVAL

This section is only required when all discrepancies in the deviation list have been considered, the pass box may proceed for Operational Qualification pending resolution finalization. If there are no discrepancies or all discrepancies found have been suitably resolved, may proceed for Post-Execution Approval.


Name	Job Title or Role	Signature	Date (dd-mmm-yyyy)
Reviewed by:			
Reviewed by:		 13-Feb-2013	
Approved by:			




• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	30 of 33

15.0 POST-EXECUTION APPROVAL

CONDITIONAL ACCEPTANCE			
The system operational checks have been reviewed. All testing associated during Installation Qualification are completed with all criteria being met. Any deviations that were noted (if any) have been resolved and closed out.			
Name	Job Title or Role	Signature	Date (dd-mmm-yyyy)
Reviewed by:		N/A	
Reviewed by:			
Approved by: Steven	Manager		13-Feb-2023



16.0 DEVIATION LIST

16.0 DEVIATION LIST

Summary of all the deviations documented throughout the execution of the Installation Qualification.

[illegible]



• Passion With Perfection • Engineers With Dreams •

Installation Qualification	Doc. No.	L-SJMC02-HTL-VD-IQ-DPB-01	Effective Date	21 NOV 2022
	Rev. No.	00	Total Page(s)	32 of 33

DEVIATION REPORT	Report no.:
-------------------------	--------------------

A. Description of Deviation:	
Documented By:	Date:

RESPONSE		
A. Reason of Deviation:		
B. Correction/preventive action to be taken:		
N/A		
13 Feb 2023		
Evaluation by:	Signature	Date (dd-mmm-yyyy)
Reviewed By:		

ACCEPTANCE		
C. Corrective/preventive action taken:		
Performed by:	Signature	Date (dd-mmm-yyyy)
Performed By:		
Reviewed By:		
Approved By:		

Note: This page to be re-printed as required



21 NOV 2022
33 of 33

17.0 LIST OF ATTACHMENTS

List of attachments should include all the supporting evidence and deviation reports.

[illegible]